BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Compound gate to Mini Vidhana soudha and Construction of Auditoriums in Government first grade college and Bangla Government Higher Primary school and other developmental works in Kempegowda ward No. 01
2	Estimate cost / Amount	Rs.130.00 Lakhs
3	Name of Contractor	M/s MESPC Infra Project Pvt Ltd
4	Amount of Contract	Rs.1,20,56,554.00
5	Agreement No	98/2020-21
6	No. and date under which the work order has been issued	98/2020-21 Dated: 08-09-2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	4/6/2021
9	Date of receipt of application in the sub-division office	4/6/2021
10	Extension granted if any:	
	1. From	7/6/2021
	2. To	10/1/2022
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	07 Months 03 Days

Scanned by TapScanner

15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Site Dispute and Covid - 19. Hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Scanned by TapScanner